

GOVERNMENT OF TELANGANA

ABSTRACT

Panchayat Raj & Rural Development Department – NABARD RIDF XXI- Nizamabad Circle – Construction of Bridge on Road from Domakonda to Kyasampally via Muthyampet, Domakonda (M), Kamareddy District – Est. Cost Rs.36.00/60.00 lakhs – Post Facto Extension of Agreement upto 26.02.2020 (678) days without imposing any penalty - Orders - Issued.

=====

PANCHAYAT RAJ AND RURAL DEVELOPMENT (ROADS) DEPARTMENT

G.O.Rt.No. 236

Dated: 12-06-2020

Read:-

From the CE, PR, (NABARD), Lr.No.AEE13/DEE3/NABARD/XXI/NZB/Domakonda/EOAT/2020, dt.07.02.2020.

&&&

ORDER:

In the circumstances reported by the Chief Engineer, Panchayat Raj, NABARD, Hyderabad in the reference read above, Government after careful examination of the proposal, hereby accord Post facto Extension of Agreement Time up to 26.02.2020 total delay of (678) days in respect of the works "Construction of Bridge on Road from Domakonda to Kyasampally via Muthyampet, Domakonda (M), Kamareddy District" without imposing any penalty, as the delay is not attributed to the contractor due to sanction of administrative delay of RAS.

2. The Chief Engineer, Panchayat Raj, NABARD, Hyderabad shall take further necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

**SANDEEP KUMAR SULTANIA
SECRETARY TO GOVERNMENT**

To

The Chief Engineer, Panchayat Raj, NABARD, Hyderabad.

Copy to:

The PS to Hon'ble M(PR,RD&MB).

SF/SC.

//FORWARDED BY ORDER//

SECTION OFFICER